



**LEMEN AND M-36 PATHWAY
CONSTRUCTION NOTICE**

Green Oak Charter Township in cooperation with the Livingston County Road Commission is commencing construction of a bike path along Lemen Road, M-36 and the abandoned railroad bed on or near your property. This pathway is part of the connection between Lakeland State Park and Island Lake State Recreation Area.

We have attached a copy of the project schedule. The project schedule is also posted on the Green Oak Township website. Tree Clearing shall commence immediately. Grading operations will commence in June 2019. Construction will be substantially complete by September 20th 2019.

There may be some intermittent shoulder closures or lane closures during construction, through traffic will be maintained.

The project team appreciates your patience, understanding, and cooperation to help maintain a safe environment during construction.

If you have any additional questions please contact Leslie Zawada, Civil Engineering Solutions, Inc. at 248-264-6906.

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.

Distribution: Original - Project Files

FILE 101

CONTROL SECTION 47093	JOB NUMBER 128441	<input checked="" type="checkbox"/> INITIAL	<input type="checkbox"/> UPDATE
PROPOSAL ITEM NUMBER 305	LETTING DATE 2/13/2019		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS.

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
<input type="checkbox"/> CALENDAR DAY <input type="checkbox"/> WORK DAY <input checked="" type="checkbox"/> CALENDAR DATE		
ATTACHMENT		
<input type="checkbox"/> CRITICAL PATH		
<input type="checkbox"/> BAR CHART		
<input type="checkbox"/> LINEAR SCHEDULE		
CLEARING	3/12/2019 ***	3/31/2019
SHUTDOWN (PER PROGRESS CLAUSE)	4/1/2019	5/31/2019
REMOVALS	6/1/2019	6/8/2019
STORM SEWER	6/9/2019	6/23/2019
GRADING	6/24/2019	7/3/2019
SHUTDOWN (INDEPENDENCE DAY)	7/4/2019	7/4/2019
GRADING	7/5/2019	7/20/2019
AGGREGATE BASE	7/21/2019	8/15/2019
CONCRETE RAMPS, CURB & GUTTER	8/16/2019	8/22/2019
HMA PAVING	8/23/2019	8/30/2019
SHUTDOWN (LABOR DAY)	8/31/2019	9/2/2019
FENCING	9/3/2019	9/17/2019
SEEDING/RESTORATION	9/18/2019	9/30/2019

REMARKS

*** Or within 10 days of Award

James Daavettilla James Daavettilla
Mar 11 2019 8:41 AM

CONTRACT COMPLETION WORKDAYS	SEPTEMBER 30, 2019	Conformance with progress clause and proposal (Maintain traffic requirements) <input checked="" type="checkbox"/> Yes
OPEN TO TRAFFIC DATE(S) WORKDAYS	SEPTEMBER 30, 2019	Overlapping dates? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes, If yes, attach justification.
A + B bid?	<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes, If yes, enter date(s): _____	If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? <input type="checkbox"/> Yes
Lane/Bridge/Ramp rental	<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes	Incentive/ Disincentive? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes
CONTRACTOR NAME (PRINT)	Zito Construction	If yes, enter maximum total incentive amount: \$ _____
CONTRACTOR SIGNATURE	ERIC Bessoio	LOCAL AGENCY Jodie M. Tedesco
DATE	03/07/19	MDOT APPROVAL - CONSTRUCTION PROJECT ENGINEER (Signature) Mark Sweeney
		DATE 03/12/19